

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R&B – NABARD – RIDF XVII – R & B Circle Nizamabad Division Bodhan - Construction of Construction of HLB @ km 1/4-6,5/0-2 and 8/8-10 on Pagadapally - Fakeerabad road” – Revised Administrative Sanction – Accorded – Orders – Issued.

---

TRANSPORT, ROADS & BUILDINGS (R-I) DEPARTMENT

G.O.Ms.No. 117

Dated:14-12-2012

Read the following:-

1. G.O.Rt.No.746, TR & B (R-1) Dept., Dt.01-08-2011.
2. From the E-in-C (R&B) RR, Lr.No.762/Fakeerabad/ NZB/ DCE(N)/ DEE1/AEE1/2012, Dt:04.04.2012.

---

ORDER:

In G.O.1st read above administrative sanction was accorded for the work “Construction of Construction of HLB @ km 1/4-6,5/0-2 and 8/8-10 on Pagadapally - Fakeerabad road” for an amount of Rs.275.00 Lakhs under RIDF XVII Scheme.

2. The Engineer-in-Chief (R&B), Rural Roads, Hyderabad, in his letter 2nd read above has informed that the estimates furnished by the S.E. (R & B) Nizamabad were checked by the R & B Designs & Planning Wing and Technical Approval was given for Rs.571.00 lakhs as against the original Administrative Sanction amount of Rs.275.00 lakhs. The reasons for increase in the Estimate amount are as below:-

1. RCL of the three HLB's increased around 1.50 m against the RCL's fixed in DPR estimate, which increased the cost of Sub-structure and foundations.
2. For two Bridges @ Km 1/4-6, 5/0-2 with vent way of 4 V x 16.50 m (eff) and 3V x 16.50 m (eff) with well foundations were designed against open foundation adopted in DPR estimate with vent way of 4V x 10.37 m (eff) for bridge at Km 1/4 -6 and vent way of 4 x 6.37 m (3eff) for bridge @ Km 5/0 – 2. Thus the vent way is doubled.
3. The cost of cement increased from 4300 MT (As per Technical Approval) where the majority of the items are accounted for.
4. The cost of the bitumen is also slightly increased.

3. In the aforesaid circumstances, Government, hereby accord Revised Administrative Sanction for an amount of Rs.571.00 lakhs (Rupees Five hundred and Seventy One lakhs only) against original administrative sanction of Rs.275.00 lakhs (Rupees Two hundred and Seventy Five lakhs) for the work “Construction of HLB @ km 1/4-6,5/0-2 and 8/8-10 on Pagadapally - Fakeerabad road”.

4. The Engineer-in-Chief (R&B), Rural Roads shall take necessary action in the matter accordingly.

5. This order issues with the concurrence of Finance (WA-I) Dept., vide their U.O.No.29699/419/RIDF/WA-I/2012, Dated: 30-11-2012.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

S.P.SINGH

PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief (R & B), Rural Roads., Hyderabad.

Copy to:

The General Manager, NABARD,

Regional Office, 1-1-61, RTC X Roads, Hyderabad

The Accountant General, A.P., Hyderabad.

The P.S. to M(R & B).

The Finance (WA-I) Dept.

The P.S. to Prl. Secy (R&B)

Sf/Sc.

//Forwarded: By Order//

SECTION OFFICER.